

BROMIC PRE-INSTALLATION CHECKLIST (ICE MACHINES) CHECKLIST IS A PRE-REQUISITE FOR ALL INSTALLATIONS

CUSTOMER DETAILS	DELIVERY DETAILS	ADDITIONAL NOTES
Address incl. cross street	Deliveries are preferred the day before installation. (Do you have adequate storage to store overnight?). YES NO Business hours	
Contact name / number	Forklift onsite YES NO Stairs NO If yes, how many Are there any height/width restrictions? (ie. Doorways, Hallways) YES NO	
PRODUCT DETAILS	<u> </u>	
ce Type Flake Solid cube Hollow cube	SITE INSPECTION DETAILS	
Machine Type		
Modular Self contained Model	Required Installation date	
If modular, is a bin required?	NB. A minimum of 5 working days is required for all installations from payment.	
Yes No	Do you require a site survey?	
f yes, please select bin:	YES NO	
SB100 SB227 SB450	NB Charges may apply.	
Power requirements All icemakers require a 10amp power point except M0600FM-15amp, IM1150FM-15amp. NB. Power circuit is the responsibility of the site & the correct circuit must be in place prior to install commencing.	Are there any special requirements required to commence work onsite? ie. White/Green card, security clearance/inductions? ———————————————————————————————————	
Water requirements		
Inlet All machines require a 3/4 water tap for water supply.	General All boxes below must be marked YES or NO - relevant	AUTHORISATION I accept that I have provided all the information
Outlet/Drainage All machines require a drain point no higher than the	Has a floor plan & details of the store layout been	contained herewith and the site is "ready for installation" and will not hold Bromic liable for information incorrectly provided.
bottom of bin/machine. All machines have a gravity fed drain. NB. Water connections are the responsibility of the site.	provided? YES Mo Must accompany this form	Signature:
No. Water connections are the responsibility of the site.	Is there adequate flat & level floor space indoor for the icemaker?	Name in full:
ACCESSORIES/EXTRAS	YES NO Floors that are NOT level or solid may impact adversely on the icemaker operation	Today's date:
NB Charges apply.	Is there adequate power? Refer to power requirement under product details.	Quotes (Office use only)
Water filter kit ☐ Yes ☐ No	YES NO Single Phase 240V – 10 or 15 amp depending on unit size	Delivery cost:
NB Water filter kits are a requirement for warranty purposes. Therefore a new filter kit is required to be	4. Is there adequate ventilation? Condensing units GIVE OFF HEAT – sufficient	Installation cost:
installed with your new machine.	YES NO ventilation must be present to keep room ambient below 32 °C at all times	

Terms: ""Ready for installation" assumes all services i.e. water, power, drainage and no impedances are present. This is a prerequisite of installation. *Should the installation of the equipment require additional lifting equipment, demolition equipment and/or the provision of services, an on-site appointment with the appropriate parties, is required followed by a formal quotation